



Start Up and Warranty Registration Form Source Equipment / Air Systems

Date of Start up: _____ Project Number: _____

Pre-start and initial start up procedures must be performed in accordance with instructions provided in the Amico Operation and Maintenance Manual

Start Up Representative	End User
Name: _____	Name: _____
Address: _____	Address: _____
Representative: _____	Representative: _____
Phone Number: _____	Phone Number: _____
Fax Number: _____	Fax Number: _____

Unit Information (located on the side of the control panel)

Model #: _____	Project #: _____	Ship Date: _____
Voltage: _____	System FLA: _____	Drawing #: _____ Rev.: _____

Installation (see manual for installation requirements)

Altitude of Installation: _____

Ambient Temperature: _____ Highest Expected Ambient Temperature: _____

Is system mounted level: Yes No Ventilation: Adequate Inadequate

Location/Room: _____ Primary Circuit Breaker: _____

Primary Supply Voltage: _____ Primary Supply Amperage: _____

Shipping blocks removed: Yes No

Service Access around equipment – Minimum 24" required and 36" in front of control panel: Yes No

Facility intake piping size: _____ Facility outlet piping size: _____

Comments: _____

Pre-Start Checks (see manual for pre-start checks)

Pump Motor Nameplate Amps: _____ Overload Relay Setting: _____

Customer connections complete: Inlet Discharge Electrical

All shut off valves correctly position: _____ Oil level check (if app – all pumps): _____

Receiver bypass valves correctly positioned (bypass closed): Yes No

Direction of rotation checked/corrected on all pumps: Yes No

This form must be completed and returned to Amico Source Corporation within five days to register the unit for warranty.
You can find this form online at www.amico.com



Start Up and Warranty Registration Form

Source Equipment / Air Systems

Project Number: _____

Operational Checks (see manual for start up procedures)

#1 Motor Volts:	L1-L2:	L2-L3:	L1-L3:
#2 Motor Volts:	L1-L2:	L2-L3:	L1-L3:
#3 Motor Volts:	L1-L2:	L2-L3:	L1-L3:
#4 Motor Volts:	L1-L2:	L2-L3:	L1-L3:
#5 Motor Volts:	L1-L2:	L2-L3:	L1-L3:
#6 Motor Volts:	L1-L2:	L2-L3:	L1-L3:
#1 Motor Amps:	L1:	L2:	L3:
#2 Motor Amps:	L1:	L2:	L3:
#3 Motor Amps:	L1:	L2:	L3:
#4 Motor Amps:	L1:	L2:	L3:
#5 Motor Amps:	L1:	L2:	L3:
#6 Motor Amps:	L1:	L2:	L3:
Pressure switch settings:	Lead:	2nd:	3rd:
	4th:	5th:	6th:

Alternation verified: Yes No Noise & Vibration OK: Yes No

Hand-Off-Auto switch checked for proper operation: _____

Hand-Off-Auto switch left in which position (Auto recommended): _____

Relief valve setting:	Pump 1:	Pump 2:	Pump 3:
	Pump 4:	Pump 5:	Pump 6:
	Tank:	Final Line Relief:	

Alarms checked: High Temp Lights: Yes High Temp Shutdown Function: Yes
 Lag pump run: Yes

Dryers and Regulators Operational Checks (see manual for start up procedures)

Dryer #1:	Switching Properly:	Yes	No
Continuous Purge:	Purges Properly:	Yes	No
Controlled Purge:	Tower pressure equalizing below minus 20°F:	Yes	No
Dryer #2:	Switching Properly:	Yes	No
Continuous Purge:	Purges Properly:	Yes	No
Controlled Purge:	Tower pressure equalizing below minus 20°F:	Yes	No

This form must be completed and returned to Amico Source Corporation within five days to register the unit for warranty.
 You can find this form online at www.amico.com



Start Up and Warranty Registration Form Source Equipment / Air Systems

Project Number: _____

System Status

Selector switch position: Dryer #1 Dryer #2

Regulator #1 adjusted to: _____ Regulator #2 adjusted to: _____ Regulator online: #1 #2

Final dew point reading: _____ Dew point alarm checked: Yes

Final CO reading: _____ CO alarm checked: Yes

Online Offline If Offline, for how long? _____

Comments:

We the undersigned, having observed the start up of this equipment, certify that the information given is true and correct to the best of our knowledge.

Amico Representative: _____ Date: _____

End User Representative: _____ Date: _____